



FIELD REPORT

(107071003)

Started Aug. 27.....1981

Completed Aug. 28.....1981

*AGNOS*

KFN - F

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Kluane Tribal BANDHOOP	W / W	Burwash Landing

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Travel to Burwash	Aug 27	12:30	1:00	0.5
			move on set up	"	2:00	3:00	1.0
0'	4'	silt fine sand		"	3:00	9:00	6.
4'	8'	Gr.					
8'	10'	clay Gr.					
10'	32'	till	Frost at R to 177				
32'	39'	clay silt					
39'	140'	Grly. till cobbles					
140'	157'	Grly till cob.		Aug 28	8:00	10:30	2.5
157'	174'	silt some Gr.					
174'	192'	silty Gr.					
192'	200'	Gr.					
			setting screen	"	10:30	11:30	1.0
			Develop	"	11:30	12:30	1.0
			move off.	"	12:30	1:30	1.0
			travel to whitehorse.	"	2:00	6:00	4

Rcd. of Casing & Pipe				Remarks:	
Size	Type	Size	Type		
6				1- drive shoe	
Feet	Inch	Feet	Inch	2-riser lead packer	
196				bottom of 20 slot screen 200'	
				5 7/8" bit pin	
				about 30 Gr. P. Ph.	
STATIC LEVEL				Total Rig Time	hrs.
Ground level				Total Standby	hrs.
Top of casing				Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

*George Johnson*  
891-4274

CLIENT.. *John Clark* .....

TITLE.....