MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE, Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

Type ~~[illegible]~~

Well # 2a

Started Nov. 3 19 8

Completed Nov. 3 19 8

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Yukon Housing	W/W	
Badger Creek		

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move set up.	Nov. 3	2:00	2:30	0.5
0'	30'	Gr. cobbs.		"	2:30	6:00	3.5
30'	36'	Clay Gr.					
36'	44'	Gr. Cobbs.					
44'	65'	Gr. silt cobbs.					
65'	90'	Gr. clay cobbs.					
90'	112'	Gr. sand.					
			set screen	"	6:00	7:00	1
			Develop.	"	7:00	10:30	3.5
			move off	"	10:30	11:00	0.5
				Nov 4			
			TRAVEL TO WHITEHORSE				8

Rcrd. of Casing & Pipe Size	Type	Size	Type
6 5/8"			
Feet	**Inch**	**Feet**	**Inch**
102'			

Remarks:

1- Drive shoe.
2- 20 slot.
1- 5 7/8" bit pin
2' riser lead packer

40 GPM.

Static Level		Total Rig Time	hrs.
Ground Level	47'	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

IDNIGHT SUN.....

TLE.....

CLIENT.....

TITLE.....