Field Report 107071011

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started. Sept. 30 1989

Completed. Oct. 1 1989

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Municipal Engineering	W/W	Fire Hall
		Destruction Bay
	89-1A-36	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move on set up	sept. 30	3:30	4:00	0.5
0	7	silt		"	4:00	8:00	4
7	72	silt	Gr. Clay				
72	98	Till					
98	103	Gr.	Sand some silt				
			set screen Develop	oct. 1	8:00	2:30	6.5
			move off.	"	2:30	3:00	0.5

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
99	6		

Remarks:

1-6" odex shoe (ss)
30 slot
5 7/8" bit pin
8" riser K Packer
30 GPM.

Static Level	Total Rig Time hrs.
Ground Level 25'	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers