Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

WELL NOT IN USE
LIKEL DRY HOLE

Started Aug 17 19.8.
Completed Aug 18 19.8.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
YTG	W/W	Drury Crk. Gov. Cam

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE LOAD AT SHOP	Aug 17	8:00	12:00	
			TRAVEL TO Drury Crk.	"	12:30	5:00	
			EAT	"	5:00	5:30	
			Move on	"	5:30	6:00	
			SET UP	"	6:00	6:30	
0'	11'	SILTY SAND + Gravel — Boulders		"	6:30	8:30	
11'	44'	Till	silty sand, gravel, clay (some water)	"			
			Pullout — Put on HAMMER	"	8:30	9:00	
44'	75'	BEDROCK	Creek (SOARY)	"	9:00	10:00	
			FIX LINE ON COMP.	"	10:00	10:30	9½
			FIX LINE ON COMP.	Aug 18	8:00	9:30	
75'	245'	B.R.		"	9:30	2:30	
			FLUSH HOLE PULL OUT — LOAD	"	2:30	4:30	
					4:30	9	13

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:
49' — 219 WALL Casing
6" — Drive SHOE

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN Jeff
TITLE BRAM

CLIENT
TITLE

DRURY CRK

Wilson Printers