Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started Aug. 7 1984

Completed Aug. 12 1984

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
John Watt	W/W	Lobird Trailer
	Well 1	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move on set up	Aug. 7	8:00	9:00	1
0	22	sand	& silt	"	9:00	5:00	8 R/
22	34	Till					
34	225	BR.					
			Loading	Aug 8	8:00	9:00	1
225	405	BR.		"	9:00	6:00	9 R/
			Loading	Aug 9	8:00	9:00	1
405	505	BR.		"	9:00	5:30	8.5 R/
			Loading	Aug 11	8:00	10:00	2.
505	605	BR.		"	10:00	7:00	9. R
605	710	BR.	695 Green BR	Aug 12	7:00	7:30	12.5 R/
			Develop	"	7:30	8:30	1 h.
			move off to shop	"	8:30	1:00	4.5

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
4/2.			

Remarks:

1-drive shoe.
5 GPM.

Static Level	Total Rig Time hrs.
Ground Level 5½'	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers